BRUHAT BANGALORE MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of Work	:	**PACKAGE No-01 Development of Yelahanka Govt Degree collage and Ayurvedic Hospital and Providing Grill Fencing and other developmental works to Rajiv Gandhi park, tree park, Nethaji park, Basaveshwara park, judicial layout park and someshwara hill of Yelahanka Assembly Constituency Under Amrutha Nagarothana Grants.**
2	Sanctioned Estimate Amount	:	Rs 10,15,000.00
3	Job Code & Head of Account	:	004-23-000001 P -3877
4	Approval to Tender	:	YES
	Employer	:	BBMP-Project Division, Yelahanka Zone
	Design Consultants	:	M/s PREETHI CAD CONSULTING ENGINEERS Pvt Ltd
	Project Management Consultants	:	
	Name of the Agency	:	M/s PREETHI CAD CONSULTING ENGINEERS Pvt Ltd
	Agreement No./Date/Amount	:	**EE/P-YNK/AGR/04/2022-23 Dated : 02-09-2022.**
5	Work Order No.	:	**EE/P-YNK/W.O/13/2022-23Dated:02-09-2022.**
6	Date of Commencement	:	02-09-2022
7	Scheduled Date of Completion	:	04 Weeks.
8	Time Extension if any	:	No
9	Actual Date of Completion	:	29-09-2022
10	Delay in Execution of Work	:	No
11	Amount as per Sanctioned Estimate	:	Rs 10,15,000.00
	Amount as per Tender / Agreement	:	Rs 10,15,000.00
	Amount as per Actual Expenditure	:	Rs 10,15,000.00
12	Name of the Officials in Charge of Work	:	
	Asst. Engineer/ Junior Engineer	:	Sri. Srinivasalu
	Asst. Executive Engineer	:	Sri Nandish
	Executive Engineer	:	Sri. Sudhakar Reddy

Certificate:-

Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
Project Division,.
Yelahanka Zone.BBMP

Asst. Executive Engineer
Project Division,
Yelahanka Zone.BBMP

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

Executive Engineer
Project Division,
Yelahanka Zone.BBMP

Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore-92

Scanned by TapScanner